EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of RCC drains and culverts at Amba Bhavani layout Chowdappa layout and surrounding area in ward no:03 Yelahanka Satellite Town sub Division
2	Amount of work portion	
3	Estimated Cost	Rs 200 00 lakhs
4	Name of Contractor	M/s Technical Manager (west), KRIDL, Bangalore
5	Agreement no	EE/YNK D/AG/119/2019-20, DT 02/11/2019
6	No and date under which work order issued	BBMP/EE/YNK D/W O/190/2019-20, DT 10/11/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	10|11|2019
9	Date of receipt of application in the Sub Division office	10|11|2019
10	Extension granted if any	Do to covid-19, BWSSB water Supply & Sanitary works
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	92%
12	Work carried out during 1st extension	8%
13	Work carries out during 2nd extension	—

14	Time now applied for	293 days
15	Date of recommanding time 2nd extension	–
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	–
18	Probable time required for completion of remaining work	–
19	Cost work charged establishment charged on the work after the expairy original period	–
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	-
21	Remarks of the EE and the daily rate of penalty proposed	The work delayed due to BWSSB and COVID-19 lockdown, No penalty should be imposed.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ